

GOVERNMENT OF TELANGANA
ABSTRACT

PR&RD Department - SCDD Grant — "Construction of Community Hall at Munugode (V&M) Nalgonda District " — Estimate cost Rs.100.00 Lakhs - EOAT up to 31.12.2020 - without Liquidity damages - Orders - Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PR-BUILDINGS) DEPARTMENT

G.O.Rt.No. 575

Dated: 30-12-2020

Read:-

From the Engineer in Chief (PR), Panchayat Raj, Hyderabad,
Lr.No.AEE/DEE/Munnugode/SC Community Hall/EOAT
Proposals/2020, Dated.05.11.2020.

ORDER:

In the circumstances reported by the Engineer- in -Chief, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time up to 31.12.2020 (409 days) in respect of the work "Construction of Community Hall at Munugode (V&M) Nalgonda District" without Liquidity damages as the delay is not attributed to the contractor which is due to delay in approval of designs, COVID-19, shortage in availability of labor and rainy season.

2. The Engineer- in -Chief, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

SANDEEP KUMAR SULTANIA
SECRETARY TO GOVERNMENT

To
The Engineer- in -Chief, Panchayat Raj, Hyderabad.

Copy to:

The PS to Hon'ble Minister(PR,RD&MB).
The PS to the Secy. to Govt., PR &RD Deptt.
SF/SC.

//FORWARDED BY ORDER//

SECTION OFFICER